

RIDE III
GROUP II Dirt Road Paving
Horry County Local Option Sales Tax Program Group II
Status Update (05/31/2022)

	County Project #	Road Name	County District	Length (mi)	Survey	Design	Right of Way	Construction
1	S102034	Flossie Road	7	1.05	Complete	70%	80%	
2	S102015	Kinlaw Lane	7	1.02	Complete	95%	90%	
3	S102765	Long Acres Drive	9	1.10	Complete	80%	80%	
4	S102594	Dayton Drive	9	0.77	Complete	Complete	Complete	Paving Complete
5	S102719	Wayside Drive	9	1.29	Complete	80%	80%	
6	S102612	Hagan Road	9	0.77	Complete	70%		
7	S102921	McNabb Road	10	1.53	Complete	90%	90%	
8	S102431	Fairlane Road	10	1.97	Complete	90%	10%	
9	S102824	Neil Branch Road	10	1.46	Complete	95%	90%	
10	S102646	Grainger Circle	10	1.77	Complete	70%		
11	S102536	Ware Drive	10	1.59	Complete	90%	10%	
12	S102873	Memory Lane	10	1.01	Complete	95%	Complete	
13	S102815	Gateway Drive	10	0.77	Complete	Complete	Complete	Paving Complete
14	S102464	Tyler Road	11	1.74	Complete	95%	95%	
15	S102530	Bellaire Drive	11	1.71	Complete	90%	80%	
16	S102084	Jordan Lake Road	11	1.33	Complete	70%		
17	S102980	Baywater Drive	11	1.24	Complete	70%	45%	
18	S102425	Sycamore Circle	11	1.50	Complete	90%	80%	
19	S102352	Vick Road	11	0.84	Complete	Complete	Complete	Under Construction